



PROJECT NAME: *2013 Sewer Collection System Improvements*
FILE No: *2013-005-28* **BID No:** *2013-15*
DATE: *October 8, 2013*
ISSUED BY: *Duane K. Barrick – Project Manager*
CLARIFICATION NO.: **Three (3)**

QUESTIONS:

1. **"Request to pre-approve Diamond Plastics F1803 (Pro21) for the Specified F794 gravity storm sewer pipe?"**

Diamond Plastics "Pro21", F1803 is approved alternate for ASTM F794 pipe specified on this project.

2. **"What are the tap sizes of existing service laterals on the 16-inch VCP (Sheet 3 of 12)?"**

This Agency is not certain of the factory tap sizes. It is assumed they are normally 6-inch reduced to 4-inch.

3. **"Are inserta-tees required for the service lateral taps on the 16-inch VCP?"**

The design expectation is for normal cut and insert service lateral socks will satisfy the requirements on this project. The point repair of the intruding tap (128.4 from MH 28-MC31-05) may require an inserta-tee.